## **Surface Report**

1-Most Number of Discrepancies found in districts- DISTRICT_NAME
Dindigul 11.0
Madurai 9.0
Cuddalore 6.0
Tiruvannamalai 5.0
Tirupathur 4.0
Name: DISCREPANCY_S, dtype: float64
2-Least Number of NQM inspection- DISTRICT_NAME
Chengalpattu 0
Kanniyakumari 0
Tenkasi 0
Kallakurichi 0
The Nilgiris 1
Name: NQM_INSP_COUNT, dtype: int64
3-Least Number of SQM inspection- DISTRICT_NAME
Theni 36
Kanniyakumari 38
Tenkasi 50
The Nilgiris 64
Kanchipuram 86
Name: SQM_INSP_COUNT1, dtype: int64

4-Number Of Discrepancies in last 5 years- SANCTION\_YEAR

2018-2019 9.0

2019-2020 10.0

2020-2021 19.0

2021-2022 9.0

2022-2023 1.0

Name: DISCREPANCY\_S, dtype: float64

## 5-Number Of Discrepancies Levelwise- DISCREPANCY\_LEVEL

Medium 2

High 10

Low 65

No Descripancy 2879

Name: DISCREPANCY, dtype: int64

NOTE- 1-All The Results are based On a Deep Learning Model of 99.91% Accuracy

2-Discrepancies are Found on the basis of comparison between NQM and SQM

## **Detailed Report**

DISCREPANCY 0:
STATE: Tamil Nadu
DISTRICT: Ariyalur
BLOCK: Andimadam
SANCTION YEAR: 2015-2016
PACKAGE NUMBER: TN3090
ROAD NAME : L060-Silambur to Thirukonam road (VR2180)
ROAD LENGTH: 5.4
NQM Inspection count: 1
NQM Grading: Unsatisfactory
NQM Name: Dange Pradeep Bhaskar rao
NQM Inspection date: 24-09-2016
Status: In Progress
Start Chainage: 1
End Chainage: 4.0

SQM Inspection count: 11

SQM Grading: satisfactory

SQM Name: Durairaj Kumaraswamy

SQM Inspection date: 23-02-2016

Status: In Progress

Start Chainage: 0

End Chainage: 5.4

Discrepancy item(s): Geometrics Base Course-Water Bound Macadam Cross Drainage

Works

**DISCREPANCY 1:** 

STATE: Tamil Nadu

**DISTRICT**: Ariyalur

**BLOCK**: Ariyalur

SANCTION YEAR: 2016-2017

PACKAGE NUMBER: TN1165

ROAD NAME : poyyathanallur - illupaiyur

**ROAD LENGTH: 5.52** 

NQM Inspection count: 2

NQM Grading: Unsatisfactory

NQM Name: Sharma Deputy Lal

NQM Inspection date: 26-08-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 5.5

SQM Inspection count: 7

SQM Grading: satisfactory

SQM Name: C Duraisamy

SQM Inspection date: 17-02-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 5.5

Discrepancy item(s): Maintenance Shoulders

**DISCREPANCY 2:** 

STATE: Tamil Nadu

DISTRICT: Ariyalur

**BLOCK**: Ariyalur

**SANCTION YEAR: 2015-2016** 

PACKAGE NUMBER: TN3082

ROAD NAME: L073-AS road to Ameenabath road (VR2041)

**ROAD LENGTH: 1.325** 

NQM Inspection count: 1

NQM Grading: Unsatisfactory

NQM Name: Dange Pradeep Bhaskar rao

NQM Inspection date: 23-09-2016

Status: In Progress

Start Chainage: 0

End Chainage: 1.325

SQM Inspection count: 2

SQM Grading: satisfactory

SQM Name: Y CHRISTDHAS

SQM Inspection date: 24-08-2016

Status: In Progress

Start Chainage: 0

End Chainage: 1.325

Discrepancy item(s): Base Course-Water Bound Macadam Cross Drainage Works

**DISCREPANCY 3:** 

STATE: Tamil Nadu

DISTRICT: Ariyalur

**BLOCK:** Ariyalur

SANCTION YEAR: 2015-2016

PACKAGE NUMBER: TN3083

ROAD NAME: L063-AA road to Kayarlabad road (VR2066)

**ROAD LENGTH: 1.25** 

NQM Inspection count: 1

NQM Grading: Unsatisfactory

NQM Name: Suresh Chandra Sharma

NQM Inspection date: 14-12-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 1.25

SQM Inspection count: 6

SQM Grading: satisfactory

SQM Name: Thiruppathy Chithan

SQM Inspection date: 29-08-2017

Status: Maintenance

Start Chainage: 0

End Chainage: 1.25

Discrepancy item(s): Geometrics Base Course-Water Bound Macadam Road Furnitures

And Markings Maintenance Shoulders pavement

**DISCREPANCY 4:** 

STATE: Tamil Nadu

**DISTRICT**: Ariyalur

**BLOCK**: Ariyalur

SANCTION YEAR: 2014-2015

PACKAGE NUMBER: TN3086

ROAD NAME: L047-Karuppur Poiyyur - Oriyur - Nanangur road to Puthur road (VR2067)

**ROAD LENGTH: 1.125** 

NQM Inspection count: 1

NQM Grading: Unsatisfactory

NQM Name: Suresh Chandra Sharma

NQM Inspection date: 14-12-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 1.125

SQM Inspection count: 5

SQM Grading: satisfactory

SQM Name: Muthuvalliappan M

SQM Inspection date: 22-02-2017

Status: Maintenance

Start Chainage: 0

End Chainage: 1.125

Discrepancy item(s): Geometrics Base Course-Water Bound Macadam Road Furnitures

And Markings Maintenance Shoulders pavement

**DISCREPANCY 5:** 

STATE: Tamil Nadu

DISTRICT: Ariyalur

BLOCK: Jayamkondam

**SANCTION YEAR: 2016-2017** 

PACKAGE NUMBER: TN1166

ROAD NAME : Meensurity - Kuttakkarai

**ROAD LENGTH: 1.0** 

NQM Inspection count: 2

NQM Grading: Unsatisfactory

NQM Name: Sharma Deputy Lal

NQM Inspection date: 26-04-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 1.0

SQM Inspection count: 7

SQM Grading: satisfactory

SQM Name: Thangaraj D

SQM Inspection date: 25-11-2017

Status: Maintenance

Start Chainage: 0

End Chainage: 1.0

Discrepancy item(s): Shoulders

**DISCREPANCY 6:** 

STATE: Tamil Nadu

DISTRICT: Ariyalur

BLOCK: Jayamkondam

**SANCTION YEAR: 2014-2015** 

PACKAGE NUMBER: TN30105

**ROAD NAME:** 

MRL12-Meikavalputhur-Veeracholapuram (via) Mendevanallur road

**ROAD LENGTH: 3.0** 

NQM Inspection count: 1

NQM Grading: Satisfactory

NQM Name: Prakash Anugrah

NQM Inspection date: 16-09-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 3.0

SQM Inspection count: 4

SQM Grading: Unsatisfactory

SQM Name: Muthuvalliappan M

SQM Inspection date: 11-08-2018

Status: Maintenance

Start Chainage: 0

End Chainage: 3.0

Discrepancy item(s): Base Course-Water Bound Macadam

**Corrective Measure** 

Discrepancy: Maintenance of Road

Corrective Measure: Rain Cuts: Restore using proper backfilling and compaction. Use geotextiles if

necessary for stabilization. Vegetation: Regularly trim branches, shrubs, and grass. Ensure clear

visibility for road users and prevent obstruction of traffic signs.

Discrepancy: Making up of Earthen Shoulders

Corrective Measure: Ensure proper grading and compaction to match the road level. Regular

maintenance is needed to prevent erosion.

Discrepancy: Condition of Pavement

Corrective Measure: Potholes: Fill with appropriate materials (asphalt or concrete) followed by

compaction. Patch Repairs: Use a cut-and-patch method for larger areas, ensuring the patch is well

integrated with the existing pavement.

Discrepancy: Road Furniture and Markings

Corrective Measure: Regularly repaint road markings. Maintain visibility and positioning of road

furniture.

Discrepancy: Geometrics

Corrective Measure: Regularly assess and maintain road alignment, curvature, and gradients to

meet design standards.

Discrepancy: Base Course - Water Bound Macadam (WBM)

Corrective Measure: Regularly inspect for surface evenness, and presence of potholes or ruts. For

repairs, remove the loose material, re-grade and re-compact the area.

Discrepancy: Cross drainage works

Corrective Measure: Regular cleaning to prevent blockages. Structural inspection and repair of any damages to maintain functionality. In case of significant damage, reconstruct the affected area with fresh WBM layers, ensuring proper gradation of aggregates and adequate binding with stone dust or fine aggregates. Ensure proper water drainage to avoid water logging which can weaken the WBM structure. ... (more discrepancies and corrective measures)